



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



Ref: MUNPL/MEJA-II/EC Comp/Oct'25-March'26

Date: 30.06.2026

To,

Regional Officer

MoEF&CC, Kendriya Bhawan

Sector – H, Sector A, Ali Ganj,

Lucknow, Uttar Pradesh,

India-226010

Subject: Submission of Half Yearly Environment Clearance Compliance Report of MEJA Thermal Power Project Stage-II (3x800 MW) for the period 1st October 2025 to 31st March 2026-Reg.

Dear Sir,

Please find enclosed herewith the Half Yearly Environment Clearance Compliance Report of MEJA Thermal Power Project Stage-II (3x800 MW) for the period 1st October 2025 to 31st March 2026

Thanking You

Yours Faithfully,

Bappaditya Sarkar

AGM

(Environment Management Group)

Annexure-A: Half yearly Environment Clearance Compliance Report for the period 1st October 2025 to 31st March 2026 of Meja Thermal Power Project, Stage-II (3x800 MW).

Corporate Identity No. U74900DL2008PTC176247

पंजीकृत कार्यालय: एनटीपीसी भवन, कोर -7, स्कोप कॉम्प्लेक्स, इंस्टीट्यूशनल एरिया, लोधी रोड, नई दिल्ली -110 003

Regd. Office: NTPC Bhawan, Core-7, SCOPE Complex, Institutional Area, Lodhi Road, New Delhi-110 003

साइट कार्यालय: मेजा थर्मल पावर प्रोजेक्ट, पी.ओ.।कोहदार, तहसील-मेजा, डिस्ट।प्रयागराज-212301

Site Office: Meja Thermal Power Project, PO Kohdar, Tehsil-Meja, Distt.Prayagraj-212301

Phone Nos. 0532-2693300 / 2693333, Fax – 0532-2693178



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



ANNEXURE-A
ENVIRONMENT CLEARENCE COMPLIANCE REPORT (ECCR)
of
MEJA THERMAL POWER PROJECT STAGE II
(A Joint Venture of NTPC Limited & U.P.R.V.U N. Ltd.)
For the period 1st October 2025 to 31st March 2026.



By
Environment Management Group
MEJA THERMAL POWER PROJECT



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



P.O- Kohdar, Tehsil- Meja, Distt-Prayagraj (UP)-212301

ECCR For Meja Stage II (3x800 MW)

Environment Clearance of MEJA THERMAL POWER PROJECT STAGE II- COAL BASED 3 X 800 MW is granted vide File no. J-13012/03/2008- IA.II (T) dated 30.04.2025 by MOEF&CC.

The Cost investment proposal of the project is under approvals. The construction activities, financial closure of the project, and the date of commencement of the land development work of the project are yet to be started and shall be intimated to the Regional Office as well as the MOEF&CC.

A. Specific Conditions

[A] Environmental Management		Status as on 31.03.2026
1.1	Project proponent shall adopt 100% utilization of ash generated as a result of the expansion project in accordance with the ash utilization notification dated 31/12/2021 and its subsequent amendment. Area for the additional ash pond proposed under the expansion project shall not exceed 89 Ha as committed.	Shall be complied.
1.2	In addition to the existing 4 Continuous Ambient Air Quality Monitoring Stations (CAAQMS), Project proponent shall install additional one continuous ambient air quality monitoring at suitable location within the project site in consultation with UPPCB as committed.	Shall be complied.
1.3	The water requirement for the proposed project is estimated as 72,000 KLD and the same shall be met from River Ganga. Air Cooled Condenser System shall be used in STPP Stage - II as committed.	Shall be complied.
1.4	Project proponent shall store harvested rainwater in the project boundary and utilize the same for plantation, recharging water in the pond and domestic utilization in colonies. A record shall be maintained of water collected through rainwater and its supply system. PP shall get the water audit done every year to optimize the water requirement.	Shall be complied
1.5	Project proponent shall implement the protective measure proposed in EMP in a timebound manner. The budget earmarked for the same is Rs. 2952.71 Crores (Capital) and Rs. 58.45 crores (recurring) and should be kept in separate accounts and audited annually. The implementation status along with the amount spent	Shall be complied

[Handwritten signature]



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



[A] Environmental Management		Status as on 31.03.2026
	with documentary proof shall be submitted to the concerned Regional Office for the activities carried out during the previous year.	
1.6	Project proponent shall assess the carbon footprint of the project and develop carbon sink/carbon sequestration resources using modern technologies. The implementation report shall be submitted to the concerned Regional Office of the MoEF&CC.	Shall be complied.
1.7	Project proponent shall install and commission the FGD for the existing 2x660 MW and proposed 3x800 MW unit as per the Ministry's notification dated 05/09/2022 and its subsequent amendments.	Shall be complied
1.8	Ash pond area and fly ash utilization shall be as per Fly Ash Notification issued by Ministry/ CPCB from time to time.	Shall be complied.
1.9	Project proponent shall ensure that pipelines carrying the fly ash and effluent shall be inspected regularly for any leakages.	Shall be complied.
1.10	Effluent of 3600 KLD will be treated through Effluent Treatment Plant. As committed by the Project proponent, Zero liquid discharge shall be adopted for the existing and the proposed plant. No wastewater will be discharged outside the project site.	Shall be complied
1.11	PP shall ensure that diesel operated vehicles will be switched over to E-Vehicles/CNG/LNG vehicles in a time bound manner, replace the passenger vehicles to E-vehicle in phased manner. Further, for local movement of officials Contract of Vehicles deployment shall be awarded to project affected people and all efforts for adopting heavy E-vehicles/LNG/CNG like Bulklers for ash transportation for short distance subject to availability of such E-vehicle/facility and requisite adequate charging infrastructure in the surrounding area shall be provided. PP shall submit the action taken report to concerned RO with amount spent, photographs (before & after), number of e-vehicles deployed etc. in six monthly compliance report.	Shall be complied.
1.12	PP shall implement the concurrent plantation plan in a time bound manner. The gap plantation shall be completed in the identified 163 Ha land area within Plant, residential and administrative areas and around. Further, three tier green belt shall be developed in an area of 324 ha in a time frame of 6 years from the date of grant of EC in consultation with Forest department/ Gram Panchayat/District Administration all along the periphery of the project site. Thus, total of 487 ha area (34.66 % of total project	Being complied.

[Signature]



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



[A] Environmental Management		Status as on 31.03.2026
	area) will be developed as greenbelt. PP shall also adopt Miyawaki plantation technique and plantation with minimum 2 meter height of the saplings in upcoming monsoon season. The budget earmarked for the green belt, plantation inside and outside the plant area, along the transportation route and Miyawaki Plantation area shall be kept in a separate account and audited annually. PP should annually submit the audited statement of expenditure along with proof of activities viz. photographs (before & after with geolocation date & time), details of expert agency engaged, details of species planted, number of species planted, survival rate, density of plantation etc. to the Regional Office of MoEF&CC and on PARIVESH Portal as the case may be for the activities carried out during previous year.	
1.13	Project proponent shall carry out community plantation with incentive scheme by distributing 50,000 saplings per year for a period of five years. Further, PP shall provide basic facilities to the nearby schools such as drinking water, sanitation facilities and shall also develop green belt around the nearby schools. Regular watering of saplings planted in the nearby schools will be carried out by Project Proponent to mitigate the air and noise pollution. Further, PP shall organize quarterly awareness programs for school students to educate them on the significance and preservation of trees.	Being complied.
1.14	PP shall strengthen the existing Primary Health Center (PHC) & Community Health Center (CHC) in the study area for better public health as committed. Compliance status in this regard shall be submitted along with the six monthly compliance to the concerned Regional Office of MoEF&CC.	Shall be complied.
1.15	Wildlife conservation plan as approved by the competent authority shall be implemented. Additional, budget shall be added in the plan, in case additional measures suggested by state wildlife department. The final Wildlife conservation plan duly approved by the CWLW shall be submitted to RO, MoEF&CC within a time frame of three months from the date of grant of EC and the budget approved by the concerned authority shall be deposited in government account.	Being complied.
1.16	Project proponent shall install LED display of air quality (Continuous AAQ monitoring) and stack emission (Continuous emission monitoring) at prominent locations preferably outside the plant's main entrance for public viewing and in administrative complex and maintenance of devices shall be done regularly.	Shall be complied.

J. B.



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



[A] Environmental Management		Status as on 31.03.2026
1.17	Project proponent shall carry out Water Sprinkling on roads inside the plant area/ administrative/ residential areas and outside the plant area at least for 2 KM on a regular basis to control the air pollution. A logbook shall be maintained for the activity and be in six-monthly compliance report.	Shall be complied.
1.18	PP shall deploy vacuum based vehicle for everyday cleaning of the road in and around plant site at least for 5 KM.	Shall be complied.
1.19	Environment Audit of plant shall be done annually and report shall be submitted to Regional office of the Ministry.	Shall be complied.
1.20	A detailed action plan regarding leachate handling shall be prepared and implemented in consultation with SPCB and the same shall be submitted to the Regional Office of the Ministry. Leachate shall be treated and reused. No treated leachate shall be discharged in any circumstances. Characteristics of Leachate and the treated leachate shall be monitored once in quarter and records shall be maintained.	Shall be complied.
1.21	Oil and grease recovered from the treatment plant should be disposed only through authorized recyclers.	Shall be complied.
1.22	Monitoring of surface water quality and Ground Water quality shall also be regularly conducted in and around the project site and records to be maintained. Further, monitoring points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall also be undertaken and results/findings submitted along with half yearly monitoring report. The monitored data shall be submitted regularly on PARIVESH portal as part of Half Yearly compliance report.	Shall be complied.
1.23	For the DG sets, emission limits and the stack height shall be in conformity with the extant regulations and the CPCB guidelines. Acoustic enclosure shall be provided to DG set for controlling the noise pollution.	Shall be complied.
1.24	PP shall ensure that all types of plastic waste generated from the plant shall be stored separately in isolated area and disposed of strictly adhering to the Plastic Waste Management Rules 2016 (as amended). In pursuant to the Ministry's OM dated 18/07/2022. PP shall also create awareness among the people working in the project area as well as in its surrounding area on the ban on Single Use Plastic (SUP) in order to ensure compliance of Ministry's Notification published by the Ministry on 12/08/2021. A report	Being Complied

J. B.



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



[A] Environmental Management		Status as on 31.03.2026
	along with photograph on the measures taken shall also be included in the six monthly compliance report submitted by PP.	
1.25	PP is advised to implement the 'Ek Ped Maa Ke Naam' Campaign which was launched on 5th June 2024 on the occasion of the World Environment Day to increase the forest cover across the Country. This plantation drive is other than Green belt development. The action in this regard shall be submitted concerned RO in six monthly report.	Being Complied.
Specific Condition		Status as on 31.03.2026
[B] Socio-economic		
2.1	A vision document comprising prospective plan for implementation of various CER activities, plantation programme outside the project cover area, rejuvenation and conservation of water bodies within 5 km radius of the project cover area shall be prepared and submitted to the Regional Office of the Ministry within 6 months. Implementation status of the same shall be reported to the Regional office in 6 monthly compliance report.	Shall be complied.
2.2	Epidemiological Study among population within 5 km radius of project cover area shall be carried out on regular interval (Once in two year) through independent agency. Necessary measures shall be taken as per findings of study in consultation with district administration. Action taken report shall be submitted to the Regional Office of the Ministry.	Being complied.
2.3	The budget proposed for PH is Rs. 40.10 Crores. The budget proposed shall be kept in a separate account and audited annually. Project proponent shall implement the following action plan to address the issues raised during public hearing within a time frame of 4 years from the date of grant of EC. PP shall submit the progress report regarding the implementation of action plan to concerned RO along with the six monthly compliance report.	Shall be complied.
2.4	The establishment of a robust public grievance redressal mechanism to address concerns and complaints from local communities regarding the power plant's operations, environmental impacts, or social issues shall be developed. A Senior Officer shall review the functioning of the mechanism twice in a month.	Complied.



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



	Specific Condition	Status as on 31.03.2026
	[C] Miscellaneous	
3.1	An Environmental Cell headed by the Environment Manger with postgraduate qualification in environmental science/environmental engineering, shall be created. It shall be ensured that the Head of the Cell shall directly report to the Head of the Plant who would be accountable for implementation of environmental regulations and social impact improvement/mitigation measures.	Being Complied
3.2	Consent for the project shall be obtained from the State Pollution Control Board as required under the Air (Prevention and Control of Pollution) Act, 1981 and the Water (Prevention and Control of Pollution) Act, 1974.	Complied.
3.3	All necessary clearance from the concerned Authority, as may be applicable should be obtained prior to commencement of project or activity.	Being Complied

	General conditions	Status as on 31.03.2026
	A. Statutory compliance:	
1.1	Emission Standards for Thermal Power Plants as per Ministry's Notification S.O. 3305 (E) dated 7.12.2015, G.S.R.593 (E) dated 28.6.2018 and as amended from time to time shall be complied.	Shall be complied.
1.2	Part C of Schedule II of Municipal Solid Wastes Rules, 2016 dated 08.04.2016 as amended from time to time shall be complied for power plants based on Municipal Solid Waste.	Shall be complied.
1.3	MoEF&CC Notifications on Ash Utilization S.O. 5481 (E) dated 31/12/2021 as amended from time to time shall be complied.	Shall be complied.
1.4	MoEF&CC Notifications on Water Consumption vide Notification No. S.O. 3305 (E) dated 07.12.2015 read with G.S.R 593 (E) dated 28.6.2018 as amended from time to time shall be complied.	Shall be complied.
1.5	The recommendation from Standing Committee of NBWL (National Board for Wildlife) under the Wildlife (Protection) Act, 1972 should be obtained, if applicable.	Not Applicable
1.6	No Objection Certificate from Ministry of Civil Aviation be obtained for installation of requisite chimney height and its siting criteria for height clearance.	Complied

[Signature]



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



	General conditions B. Ash content/ mode of transportation of coal:	Status as on 31.03.2026
2.1	MoEF&CC Notification issued vide S.O. 1561 (E) dated 21.05.2020 and as amended from time to time shall be complied which inter-alia include use of coal by Thermal Power Plants, without stipulations as regards ash content or distance, shall be permitted subject to compliance of conditions prescribed under (1) Setting Up Technology Solution for emission norms, (2) Management of Ash Ponds and (3) Transportation.	Shall be complied.
	General conditions C. Air quality monitoring and Management:	Status as on 31.03.2026
3.1	Flue Gas Desulphurisation System shall be installed based on Lime/Ammonia dosing to capture Sulphur in the flue gases to meet the SO ₂ emissions standard as per G.S.R. 682 (E) dated 05.09.2022 and amended from time to time.	Shall be complied.
3.2	Selective Catalytic Reduction (SCR) system or the Selective Non-Catalytic Reduction (SNCR) system or Low NOX Burners with Over Fire Air (OFA) system shall be installed to achieve NOX emission standard of 100 mg/Nm ³ .	Shall be complied.
3.3	High efficiency Electrostatic Precipitators (ESPs) shall be installed in each unit to ensure that particulate matter (PM) emission to meet the stipulated standards of 30 mg/Nm ³ .	Shall be complied.
3.4	Stacks of prescribed height 220 m & 150 m shall be provided with continuous online monitoring instruments for SO ₂ , Nox and Particulate Matter as per extant rules.	Shall be complied.
3.5	Exit velocity of flue gases shall not be less than 20-25 m/s. Mercury emissions from stack shall also be monitored periodically.	Shall be Complied.
3.6	Continuous Ambient Air Quality monitoring system shall be set up to monitor common/criteria pollutants from the flue gases such as PM ₁₀ , PM _{2.5} , SO ₂ , NOX within the plant area at six locations. The monitoring of other locations (at least three locations outside the plant area covering upwind and downwind directions at an angle of 120° each) shall be carried out manually.	Shall be complied.
3.7	Adequate dust extraction/suppression system shall be installed in coal handling, ash handling areas and material transfer points to control fugitive emissions.	Shall be complied.
3.8	Appropriate Air Pollution Control measures (Des/DSs) be provided at all the dust generating sources including sufficient water sprinkling arrangements at various locations viz., roads, excavation sites, crusher plants, transfer points, loading and unloading areas, etc.	Shall be complied.

J. B.



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



	B. General conditions	Status as on 31.03.2026
	D. Noise pollution and its control measures:	
4.1	The Ambient Noise levels shall meet the standards prescribed as per the Noise Pollution (Regulation and Control) Rules, 2000.	Shall be complied.
4.2	Persons exposed to high noise generating equipment shall use Personal Protective Equipment (PPE) like earplugs/ear muffs, etc.	Shall be complied.
4.3	Periodical medical examination on hearing loss shall be carried out for all the workers and maintain audiometric record and for treatment of any hearing loss including rotating to non-noisy/less noisy areas.	Shall be complied.

	B. General conditions	Status as on 31.03.2026
	E. Human Health Environment:	
5.1	Bi-annual Health check-up of all the workers is to be conducted. The study shall take into account of chronic exposure to noise which may lead to adverse effects like increase in heart rate and blood pressure, hypertension and peripheral vasoconstriction and thus increased peripheral vascular resistance. Similarly, the study shall also assess the health impacts due to air polluting agents.	Shall be complied.
5.2	Impact of operation of power plant on agricultural crops, large water bodies (as applicable) once in two years by engaging an institute of repute. The study shall also include impact due to heavy metals associated with emission from power plant.	Shall be complied.

	B. General conditions	Status as on 31.03.2026
	F. Water quality monitoring and Management:	
6.1	Induced/Natural draft closed cycle wet cooling system including cooling towers shall be set up with minimum Cycles of Concentration (COC) of 5.0 or above for power plants using fresh water to achieve specific water consumption of 3.0 m ³ /MWhr.	Shall be complied.

J. V.



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



	B. General conditions F. Water quality monitoring and Management:	Status as on 31.03.2026
6.2	In case of the water withdrawal from river, a minimum flow 15% of the average flow of 120 consecutive leanest days should be maintained for environmental flow whichever is higher, to be released during the lean season after water withdrawal for proposed power plant.	Shall be complied.
6.3	Records pertaining to measurements of daily water withdrawal and river flows (obtained from Irrigation Department/Water Resources Department) immediately upstream and downstream of withdrawal site shall be maintained.	Shall be complied.
6.4	Regular (at least once in six months) monitoring of groundwater quality in and around the ash pond area including presence of heavy metals (Hg, Cr, As, Pb, etc.) shall be carried out as per CPCB guidelines. Surface water quality monitoring shall be undertaken for major surface water bodies as per the EMP. The data so obtained should be compared with the baseline data so as to ensure that the groundwater and surface water quality is not adversely impacted due to the project & its activities.	Shall be complied.
6.5	The treated effluents emanating from the different processes such as DM plant, boiler blow down, ash pond/dyke, sewage, etc. conforming to the prescribed standards shall be recirculated and reused. Sludge/ rejects will be disposed in accordance with the Hazardous Waste Management Rules.	Shall be complied.
6.6	Hot water dispensed from the condenser should be adequately cooled to ensure the temperature of the released surface water is not more than 5 degrees Celsius above the temperature of the intake water.	Not Applicable
6.7	Wastewater generation of 3600 KLD from various sources (viz. cooling tower blowdown, boiler blow down, wastewater from ash handling, etc) shall be treated to meet the standards of pH: 6.5-8.5; Total Suspended Solids: 100 mg/l; Oil & Grease: 20 mg/l; Copper: 1 mg/l; Iron: 1 mg/l; Free Chlorine: 0.5; Zinc: 1.0 mg/l; Total Chromium: 0.2 mg/l; Phosphate: 5.0 mg/l;	Shall be complied.
6.8	Sewage generation of 50 KLD will be treated by setting up Sewage Treatment plant to maintain the treated sewage characteristics of pH: 6.5-9.0; Bio-Chemical Oxygen Demand	Shall be complied.

[Handwritten signature]



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



	B. General conditions F. Water quality monitoring and Management: (BOD): 30 mg/l; Total Suspended Solids: 100 mg/l; Fecal Coliforms (Most Probable Number) : <1000 per 100 ml.	Status as on 31.03.2026
	B. General conditions G. Risk Mitigation and Disaster Management:	Status as on 31.03.2026
7.1	Adequate safety measures and environmental safeguards shall be provided in the plant area to control spontaneous fires in coal yard, especially during dry and humid season.	Shall be complied.
7.2	Storage facilities for auxiliary liquid fuel such as LDO and HFO/LSHS shall be made as per the extant rules in the plant area in accordance with the directives of Petroleum & Explosives Safety Organisation (PESO). Sulphur Content in the liquid fuel should not exceed 0.5%.	Shall be complied.
7.3	Ergonomic working conditions with First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.	Shall be complied.
7.4	Safety management plan based on Risk Assessment shall be prepared to limit the risk exposure to the workers within the plant boundary.	Being complied.
7.5	Regular mock drills for on-site emergency management plan and Integrated Emergency Response System shall be developed for all kind of possible disaster situations.	Shall be complied.

	B. General conditions H. Green belt and Biodiversity conservation:	Status as on 31.03.2026
8.1	Green belt shall be developed in an area of 33% of the total project with indigenous native tree species in accordance with CPCB guidelines. The green belt shall inter-alia cover an entire periphery of the plant.	Being complied



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



8.2	In-situ/ex-situ Conservation Plan for the conservation of flora and fauna should be prepared and implemented.	Shall be complied
-----	---	-------------------

	B. General conditions I. Monitoring of compliance:	Status as on 31.03.2026
9.1	Solid waste management should be planned in accordance with extant Solid Waste Management Rules, 2016.	Being Complied.
9.2	Toxicity Characteristic Leachate Procedure (TCLP) test shall be conducted for any substance, potential of leaching heavy metals into the surrounding areas as well as into the groundwater.	Shall be complied.
9.3	Ash pond shall be lined with impervious liner as per the soil conditions. Adequate dam/dyke safety measures shall also be implemented to protect the ash dyke from getting breached.	Shall be complied.
9.4	Fly ash shall be collected in dry form and ash generated shall be used in phased manner as per provisions of the Notification on Fly Ash Utilization issued by the Ministry S.O. 5481 dated 31.12.2021, S.O.6169 (E) dated 30.12.2021, S.O.05 (E) dated 01.01.2024 and amendment thereto.	Shall be complied.
9.5	Unutilized ash shall be disposed off in the ash pond in the form of High Concentration Slurry method and Lean Slurry method. Ash water recycling system shall be set up to recover supernatant water.	Shall be complied.

	B. General conditions J. Monitoring of compliance:	Status as on 31.03.2026
10.1	Environmental Audit of the project be taken up by the third party for preparation of Environmental Statement as per Form-V & Conditions stipulated in the EC and report be submitted to the Ministry.	Shall be Complied.
10.2	Resettlement & Rehabilitation Plan as per the extant rules of Govt. of India and respective State Govt. shall be followed, if applicable.	Shall be Complied.
10.3	Energy Conservation Plan to be implemented as envisaged in the EIA / EMP report. Renewable Energy Purchase Obligation as set by MoP/State Government shall be met either by	Shall be Complied.

[Handwritten signature]



MEJA URJA NIGAM (P) LIMITED

(A JV of NTPC Ltd & UPRVUN Ltd)




	B. General conditions	Status as on 31.03.2026
	J. Monitoring of compliance:	
	establishing renewable energy power plant (such as solar, wind, etc.) or by purchasing Renewable Energy Certificates.	
10.4	Energy and Water Audit shall be conducted at least once in two years and recommendations arising out of the Report should be followed. A report in this regard shall be submitted to Ministry's Regional Office.	Shall be Complied.
10.5	The project proponent shall (Post-EC Monitoring):	
a)	Send a copy of environmental clearance letter to the heads of Local Bodies, Panchayat, Municipal bodies and relevant offices of the Government;	Complied. Copy of Environmental Clearance letter to the heads of Local Bodies, Panchayat, Municipal bodies and relevant offices of the Government is communicated.
b)	Upload the clearance letter on the web site of the company as a part of information to the general public.	Complied. Copy of EC has been uploaded on the website of the company.
c)	Inform the public through advertisement within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB and may also be seen at Website of the Ministry of Environment, Forest and Climate Change (MoEF&CC) at http://parviesh.nic.in .	Complied. A Public Notice regarding grant of EC for expansion project (3 x 800 MW) had been published in the two newspaper "Amar Ujala" and "Hindustan Times" on 03.05.2025 for information to general public.
d)	Upload the status of compliance of the stipulated environment clearance conditions, including results of monitored data on their website and update the same periodically.	Being Complied.
e)	Monitor the criteria pollutants level namely; PM (PM10 & PM2.5 in case of ambient AAQ), SO2, Nox (ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the projects and display the same at a convenient location for disclosure to the public and put on the website of the company.	Shall be complied



**MEJA URJA NIGAM (P)
LIMITED**
(A JV of NTPC Ltd & UPRVUN Ltd)



	B. General conditions J. Monitoring of compliance:	Status as on 31.03.2026
f)	Submit six monthly reports on the status of the compliance of the stipulated environmental conditions including results of monitored data (both in hard copies as well as by e-mail) to the Regional Office of MoEF&CC, the respective Zonal Office of CPCB and the SPCB.	Being Complied.
g)	Submit the environmental statement for each financial year in Form-V to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently and put on the website of the company.	Shall be complied
h)	inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project and the date of commencement of the land development work.	Shall be complied
	K. Corporate Environmental Responsibility (CER) activities:	Status as on 31.03.2026
11.1	CER activities will be carried out as per Ministry's OM F.No.22-65/2017- IA.III dated 30th September, 2020 and 22-65/2017- IA.III dated 25.02.2021 or as proposed by the PP in reference to Public Hearing or as earmarked in the EIA/EMP report along with the detailed scheduled of implementation with appropriate budgeting. Statement on the commitments (activity-wise) made during public hearing to facilitate the discussion on the CER in compliance of the shall be submitted.	Shall be complied


30.06.2016

Bappaditya Sarkar

AGM

(Environment Management Group)

